Grantee: Atlanta, GA

Grant: B-08-MN-13-0001

October 1, 2011 thru December 31, 2011 Performance Report



| Grant Number: B-08-MN-13-0001 | Obligation Date: | | Award Date: |
|--|-------------------------------|-----------------|--|
| Grantee Name: Atlanta, GA | Contract End Date: 03/17/2013 | | Review by HUD: Reviewed and Approved |
| Grant Amount: \$12,316,082.00 | Grant Status: Active | | QPR Contact: Valerie Fountaine |
| Estimated PI/RL Funds: \$982,069.20 | | | |
| Total Budget: \$13,298,151.20 | | | |
| Disasters: | | | |
| Declaration Number No Disasters Found | | | |
| Narratives Areas of Greatest Need: | | | |
| Alloud of Ordulost Hood. | | | |
| Distribution and and Uses of Funds: | | | |
| Definitions and Descriptions: | | | |
| Low Income Targeting: | | | |
| Acquisition and Relocation: | | | |
| Public Comment: | | | |
| Overall | | This Report Per | |
| Total Projected Budget from All Source | es | N/A | \$13,278,008.73 |

| Overall | inis Report Period | 10 Date |
|---|--------------------|-----------------|
| Total Projected Budget from All Sources | N/A | \$13,278,008.73 |
| Total Budget | \$14,007.71 | \$13,278,008.73 |
| Total Obligated | \$14,007.71 | \$12,330,089.71 |
| Total Funds Drawdown | \$660,035.10 | \$9,377,592.51 |
| Program Funds Drawdown | \$639,795.72 | \$8,451,983.17 |
| Program Income Drawdown | \$20,239.38 | \$925,609.34 |
| Program Income Received | \$49,020.53 | \$936,081.78 |
| Total Funds Expended | \$510,052.66 | \$9,561,591.57 |



Match Contributed \$0.00 \$0.00

Progress Toward Required Numeric Targets

| Requirement | Required | To Date |
|--|----------------|--------------|
| Overall Benefit Percentage (Projected) | | 0.00% |
| Overall Benefit Percentage (Actual) | | 0.00% |
| Minimum Non-Federal Match | \$0.00 | \$0.00 |
| Limit on Public Services | \$1,847,412.30 | \$0.00 |
| Limit on Admin/Planning | \$1,231,608.20 | \$633,331.84 |
| Limit on State Admin | \$0.00 | \$633,331.84 |

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

 National Objective
 Target
 Actual

 NSP Only - LH - 25% Set-Aside
 \$3,079,020.50
 \$4,574,662.71

Overall Progress Narrative:

Program Developments- Current Reporting Period

- During the reporting period, NSP recipients were successful in completing twenty (20) units and seventy-three (73) units were under construction at the end of the reporting period.
 - During the reporting period, eight (8) units were rented to an eligible households.

Program Developments- All reporting Periods

- The City has been successful in obligating 100% of the NSP funds awarded and expending 78% of the allocation. The City has received a total of \$982,166.11 in program income. The City has drawn 26% of funds towards housing units to be occupied by households below 50% of the Atlanta Area Median Income.
- The NSP Developers/Sub-Recipients were able to acquire 265 units (210 rental and 55 for sale), rehabilitated 68 units, demolished 22 blighted units and provide a NSP financing Mechanism to two (2) households towards the purchase of foreclosed property. Twenty (20) NSP properties were sold and thirty (30) NSP units were rented to income eligible households. Thirty-one (31 households with income less than 50% AMI benefited from the disposed properties.

Project Summary

| Project #, Project Title | This Report Period | | te |
|---|---------------------------|---------------------------|---------------------------|
| | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |
| 2008-NSP1-ADMN, Planning/Administration | \$75,783.31 | \$1,231,608.00 | \$587,733.86 |
| 2008-NSP1-ARD, Aquisition/Rehab/Disposition | \$257,783.34 | \$6,976,042.30 | \$4,919,113.49 |



| 2008-NSP1-DEMO, Demolition | \$5,947.50 | \$301,850.00 | \$301,850.00 |
|-------------------------------|--------------|----------------|----------------|
| 2008-NSP1-FIN, Financing | \$122,188.28 | \$410,000.00 | \$315,893.45 |
| 2008-NSP1-LBA, Land Banking | \$22,181.59 | \$752,110.41 | \$583,776.41 |
| 2008-NSP1-REDV, Redevelopment | \$155,911.70 | \$2,658,479.00 | \$1,743,615.96 |



Activities

Grantee Activity Number: 25210408.102.220131844 (RHB) LH25

Activity Title: Resources for Residents and Communities

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aguisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Resources for Residents and Communities

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$258,499.00 |
| Total Budget | \$0.00 | \$258,499.00 |
| Total Obligated | \$0.00 | \$258,499.00 |
| Total Funds Drawdown | \$0.00 | \$182,052.38 |
| Program Funds Drawdown | \$0.00 | \$182,052.38 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$78,874.38 |
| Total Funds Expended | \$0.00 | \$182,052.38 |
| Resources for Residents and Communities | \$0.00 | \$182,052.38 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and sell or lease purchase foreclosed and vacant single family properties to households at or below 50% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Resources for Residents and Communities in Georgia, Inc. (RRC) started the rehabilitation of two (2) properties (1380 Centra Villa Drive and 1860 Beecher Road) during this reporting period. Rehabilitation of all other properties is expected to begin in the next reporting period once all pre-development work has been completed including contractor selection, Section 106 reviews and lead-based paint risk assessments.

- 1380 Centra Villa Drive Rehabilitation began in October and is expected to be completed during the next reporting period.
- 1860 Beecher Road Rehabilitation began in October and is expected to be completed during the next reporting period.



Accomplishments Performance Measures

| - | This Report Period | Cumulative Actual Total / Expected |
|------------------------------|--------------------|---|
| | Total | Total |
| # of Properties | 0 | 1/4 |
| # ELI Households (0-30% AMI) | 0 | 0/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 1/4 |
| # of Singlefamily Units | 0 | 1/4 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumula | Cumulative Actual Total / Expected | | |
|--------------------|--------------------|-----|-------|--------|------------------------------------|----------|--------|
| | Low | Mod | Total | Low | Mod | Total Lo | w/Mod% |
| # of Households | 0 | 0 | 0 | 1/4 | 0/0 | 1/4 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 1/4 | 0/0 | 1/4 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.102.220131844 (RHB) LMMI

Activity Title: Resources for Residents and Communities

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Resources for Residents and Communities

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$691,501.00 |
| Total Budget | \$0.00 | \$691,501.00 |
| Total Obligated | \$0.00 | \$691,501.00 |
| Total Funds Drawdown | \$24,414.88 | \$397,285.32 |
| Program Funds Drawdown | \$24,414.88 | \$351,465.10 |
| Program Income Drawdown | \$0.00 | \$45,820.22 |
| Program Income Received | \$0.00 | \$90,519.82 |
| Total Funds Expended | \$17,825.44 | \$402,903.32 |
| Resources for Residents and Communities | \$17,825.44 | \$402,903.32 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and sell or lease purchase foreclosed and vacant single family properties to households at or below 120% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta.

Activity Progress Narrative:

Resources for Residents and Communities in Georgia, Inc. (RRC) continued the rehabilitation of one (1) property (1375 Centra Villa Drive) during this reporting period. Rehabilitation of the remaining property is expected to begin in the next reporting period once all pre-development work has been completed including contractor selection, Section 106 reviews and lead-based paint risk assessments.

- 1375 Centra Villa Drive Rehabilitation began in October and is expected to be completed during the next reporting period.
- 1223 Spring Park Drive Rehabilitation was completed during a previous reporting period. The property is currently being marketed for sale.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 1/4



| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 1/4 |
| # of Singlefamily Units | 0 | 1/4 |

| | This Report Period | | Cumulative Actual Total / Expected | | | | |
|--------------------|--------------------|-----|---|-----|-----|----------|---------|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/4 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/4 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 25210408.104.220131844 (ACQ) LH25

Activity Title: Partnership for the Preservation of Pittsburgh

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Partnership for the Preservation of Pittsburgh

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$523,908.80 |
| Total Budget | \$1,042.30 | \$523,908.80 |
| Total Obligated | \$1,042.30 | \$523,908.80 |
| Total Funds Drawdown | \$0.00 | \$546,746.03 |
| Program Funds Drawdown | \$0.00 | \$522,866.50 |
| Program Income Drawdown | \$0.00 | \$23,879.53 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$22,837.23 | \$546,746.03 |
| Partnership for the Preservation of Pittsburgh | \$22,837.23 | \$546,746.03 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire blighted and vacant single family homes to be sold, lease-purchased or rented to households at or below 50% of the AMI

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Partnership for the Preservation of Pittsburgh (PPoP) acquired no additional properties during this reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|---|
| | Total | Total |
| # of Properties | 0 | 17/26 |

| | inis Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 17/26 |
| # of Singlefamily Units | 0 | 17/26 |
| | | |



| | | This Report Period | | | ative Actual Tota | I / Expected | |
|-----------------|-----|--------------------|-------|------|-------------------|--------------|----------|
| | Low | Mod | Total | Low | Mod | Total I | _ow/Mod% |
| # of Households | 0 | 0 | 0 | 0/26 | 0/0 | 0/26 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 25210408.104.220131844 (RDVR) LMMI

Activity Title: Partnership for the Preservation of Pittsburgh

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: 2008-NSP1-REDV

Projected Start Date:

03/05/2009

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Partnership for the Preservation of Pittsburgh

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$500,000.00 |
| Total Budget | \$0.00 | \$500,000.00 |
| Total Obligated | \$0.00 | \$500,000.00 |
| Total Funds Drawdown | \$72,479.91 | \$217,285.29 |
| Program Funds Drawdown | \$72,479.91 | \$148,799.64 |
| Program Income Drawdown | \$0.00 | \$68,485.65 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$40,711.91 | \$217,285.29 |
| Partnership for the Preservation of Pittsburgh | \$40,711.91 | \$217,285.29 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate and sell, rent or lease-purchase homes to households below 120% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Partnership for the Preservation of Pittsburgh (PPoP) started limited rehabilitation of two (2) properties (886 McDaniel Street and 1106 Ira Street). Rehabilitation of all other properties is expected to begin in the next two reporting period once all predevelopment work has been completed including contractor selection, Section 106 reviews and lead-based paint risk assessments.

- 886 McDaniel Street Limited rehabilitation began in December to demolish a detached garage. A full notice to proceed is expected in the next reporting period.
- 1106 Ira Street Limited rehabilitation began in December to remove some dead and dying trees and to repair a retaining wall. A full notice to proceed is expected in the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 2/8



| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 2/8 |
| # of Singlefamily Units | 0 | 2/8 |

| | This Report Period | | | Cumulative Actual Total / Expected | | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------|---------|--|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% | |
| # of Households | 0 | 0 | 0 | 1/0 | 1/0 | 2/8 | 100.00 | |
| # Renter Households | 0 | 0 | 0 | 1/0 | 1/0 | 2/8 | 100.00 | |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.104.220131844 (RHB) LH25

Activity Title: Partnership for the Preservation of Pittsburgh

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Partnership for the Preservation of Pittsburgh

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$227,133.50 |
| Total Budget | \$0.00 | \$227,133.50 |
| Total Obligated | \$0.00 | \$227,133.50 |
| Total Funds Drawdown | \$89,742.61 | \$199,270.52 |
| Program Funds Drawdown | \$89,742.61 | \$196,829.50 |
| Program Income Drawdown | \$0.00 | \$2,441.02 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$54,882.21 | \$199,270.52 |
| Partnership for the Preservation of Pittsburgh | \$54,882.21 | \$199,270.52 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Acquire and Rehab foreclosed single family houses to be sold, leased or rented to households at 50% of the Area Median Income.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Partnership for the Preservation of Pittsburgh (PPoP) completed rehabilitation of one (1) property (762 Humphries Street) and leased one (1) property (762 Humphries Street) during this reporting period.

• 762 Humphries Street - Rehabilitation began in October and was completed in December. This property was rented in December.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 1 | 2/2 |
| # ELI Households (0-30% AMI) | 1 | 1/0 |



| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 1 | 2/2 |
| # of Singlefamily Units | 1 | 2/2 |

| | Thi | This Report Period | | Cumulative Actual Total / Expected | | | |
|---------------------|-----|--------------------|-------|---|-----|----------|---------|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% |
| # of Households | 1 | 0 | 1 | 2/2 | 0/0 | 2/2 | 100.00 |
| # Renter Households | 1 | 0 | 1 | 2/2 | 0/0 | 2/2 | 100.00 |

Activity Locations

| Address | City | County | State | Zip | Status / Accept |
|----------------------|---------|--------|---------|--------|-----------------|
| 762 Humphries Street | Atlanta | | Georgia | 30310- | Match / N |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.105.220131844 (NC) Edgewood LH25

Edgewood Townhomes, LLC Activity Title:

Activitiy Category: Activity Status:

Construction of new housing **Under Way**

Project Number: Project Title: 2008-NSP1-REDV Redevelopment

Projected End Date: Projected Start Date:

03/05/2009 03/04/2013

Completed Activity Actual End Date: Benefit Type:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Edgewood Townhomes, LLC.

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,000,000.00 |
| Total Budget | \$0.00 | \$1,000,000.00 |
| Total Obligated | \$0.00 | \$1,000,000.00 |
| Total Funds Drawdown | \$0.00 | \$1,000,000.00 |
| Program Funds Drawdown | \$0.00 | \$691,863.65 |
| Program Income Drawdown | \$0.00 | \$308,136.35 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$1,000,000.00 |
| Edgewood Townhomes, LLC. | \$0.00 | \$1,000,000.00 |
| Match Contributed | \$0.00 | \$0.00 |

Match Contributed \$0.00 \$0.00

Activity Description:

To redevelop vacant land for the development of a multifamily rental complex for households below 60% of the AMI. 40 units are designated for households below 50% AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Edgewood Townhomes started construction during a prior reporting period and the first seven (7) units were completed and rented in December. The remaining NSP units are expected to be completed and rented during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 0/0 |
| # ELI Households (0-30% AMI) | 6 | 6/0 |
| | | |

This Report Period Cumulative Actual Total / Expected Total Total 7 # of Housing Units 7/40

15



| | | This Report Period | | Cumula | Cumulative Actual Total / Expected | | |
|---------------------|-----|--------------------|-------|--------|---|---------|----------|
| | Low | Mod | Total | Low | Mod | Total I | _ow/Mod% |
| # of Households | 7 | 0 | 7 | 7/40 | 0/0 | 7/40 | 100.00 |
| # Renter Households | 7 | 0 | 7 | 7/40 | 0/0 | 7/40 | 100.00 |

Activity Locations

| Address | City | County | State | Zip | Status / Accept |
|------------------------------|---------|--------|---------|--------|-----------------|
| 130 Mayson Avenue, Unit 1801 | Atlanta | | Georgia | 30307- | Match / N |
| 130 Mayson Avenue, Unit 1809 | Atlanta | | Georgia | 30307- | Match / N |
| 175 Lowry Street, Unit 1301 | Atlanta | | Georgia | 30307- | Match / N |
| 130 Mayson Avenue, Unit 1901 | Atlanta | | Georgia | 30307- | Match / N |
| 130 Mayson Avenue, Unit 2004 | Atlanta | | Georgia | 30307- | Match / N |
| 175 Lowry Street, Unit 1308 | Atlanta | | Georgia | 30307- | Match / N |
| 175 Lowry Street, Unit 1701 | Atlanta | | Georgia | 30307- | Match / N |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.106.220131844 (RDVR) LH25

Activity Title: Real Estate Alliance Partners

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number:Project Title:2008-NSP1-REDVRedevelopment

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Real Estate Alliance Partners

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$78,242.00 |
| Total Budget | \$0.00 | \$78,242.00 |
| Total Obligated | \$0.00 | \$78,242.00 |
| Total Funds Drawdown | \$0.00 | \$65,561.23 |
| Program Funds Drawdown | \$0.00 | \$65,561.23 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$65,561.23 |
| Real Estate Alliance Partners | \$0.00 | \$65,561.23 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Redevelopment of vacant residential property for rent to households below 50% AMI.

Location Description:

Areas of greatest need in the City of Atlanta

Activity Progress Narrative:

Real Estate Alliance Partners (REAL) has no further properties designated for households at 50% of area median income at this time.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|---|
| | Total | Total |
| # of Properties | 0 | 1/1 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 1/1 |
| # of Singlefamily Units | 0 | 1/1 |



| | This Report Period | | Cumulative | Actual Total / E | Expected | | |
|---------------------|--------------------|-----|------------|------------------|----------|----------|---------|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% |
| # of Households | 0 | 0 | 0 | 1/1 | 0/0 | 1/1 | 100.00 |
| # Renter Households | 0 | 0 | 0 | 1/1 | 0/0 | 1/1 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.106.220131844 (RDVR) LMMI

Activity Title: Real Estate Alliance Partners

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title: 2008-NSP1-REDV Redevelopment

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Real Estate Alliance Partners

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$351,758.00 |
| Total Budget | \$0.00 | \$351,758.00 |
| Total Obligated | \$0.00 | \$351,758.00 |
| Total Funds Drawdown | \$65,398.35 | \$290,529.71 |
| Program Funds Drawdown | \$65,398.35 | \$230,489.04 |
| Program Income Drawdown | \$0.00 | \$60,040.67 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$40,013.56 | \$290,529.71 |
| Real Estate Alliance Partners | \$40,013.56 | \$290,529.71 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Direct (HouseHold)

To acquire, rehabilitate, and rent foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Real Estate Alliance Partners (REAL) completed the rehabilitation of one (1) property (197 South Avenue) during this reporting period.

• 197 South Avenue - Rehabilitation began in October and was completed in November. This property is currently being marketed for lease.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Properties 0 1/2

This Report Period Cumulative Actual Total / Expected

Total Total



| # of Housing Units | 0 | 1/5 |
|-------------------------|---|-----|
| # of Singlefamily Units | 0 | 1/5 |

| | This Report Period | | | Cumulative Actual Total / Expected | | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------|--------|--|
| | Low | Mod | Total | Low | Mod | Total Lo | w/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/5 | 100.00 | |
| # Renter Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/5 | 100.00 | |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.106.220131844 (RHB) LH25

Activity Title: Real Estate Alliance Partners

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Real Estate Alliance Partners

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$171,954.69 |
| Total Budget | \$0.00 | \$171,954.69 |
| Total Obligated | (\$146,641.94) | \$171,954.69 |
| Total Funds Drawdown | \$0.00 | \$171,954.69 |
| Program Funds Drawdown | \$0.00 | \$171,159.69 |
| Program Income Drawdown | \$0.00 | \$795.00 |
| Program Income Received | \$0.00 | \$106,115.63 |
| Total Funds Expended | \$4,080.56 | \$176,035.25 |
| Real Estate Alliance Partners | \$4,080.56 | \$176,035.25 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 50% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Real Estate Alliance Partners (REAL) has no further properties designated for households at 50% of area median income at this time.

Accomplishments Performance Measures

| · | This Report Period Total | Cumulative Actual Total / Expected Total |
|-------------------------|---------------------------|--|
| | Total | |
| # of Properties | 0 | 2/2 |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 2/2 |
| # of Singlefamily Units | 0 | 2/2 |
| | | |

21



| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|---|-----|----------|---------|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% |
| # of Households | 0 | 0 | 0 | 2/2 | 0/0 | 2/2 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 2/2 | 0/0 | 2/2 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.106.220131844 (RHB) LMMI

Activity Title: Real Estate Alliance Partners

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Real Estate Alliance Partners

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,028,045.31 |
| Total Budget | \$0.00 | \$1,028,045.31 |
| Total Obligated | \$146,641.94 | \$1,028,045.31 |
| Total Funds Drawdown | \$20,239.38 | \$951,285.45 |
| Program Funds Drawdown | \$0.00 | \$874,381.72 |
| Program Income Drawdown | \$20,239.38 | \$76,903.73 |
| Program Income Received | \$0.00 | \$232,050.70 |
| Total Funds Expended | \$257.55 | \$957,311.98 |
| Real Estate Alliance Partners | \$257.55 | \$957,311.98 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Real Estate Alliance Partners (REAL) continued to market two (2) properties (934 Violet Street and 984 Violet Street) during this reporting period.

- 984 Violet Street Rehabilitation was completed in a prior reporting period and is currently being marketed for sale.
- 934 Violet Street Rehabilitation was completed in a prior reporting period. The property is under contract for sale during the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 8/10



| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 8/10 |
| # of Singlefamily Units | 0 | 8/10 |

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|---|-----|----------|--------|
| | Low | Mod | Total | Low | Mod | Total Lo | w/Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 4/0 | 8/10 | 50.00 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 4/0 | 8/10 | 50.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.108.220131844 (RHB) 1058 Oglethorpe

LH25

Activity Title: 1058 Oglethorpe Street (ARHP)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Atlanta Regional Housing Partners

Oct 1 thru Dec 31, 2011 **Overall To Date Total Projected Budget from All Sources** N/A \$127,146.00 **Total Budget** \$0.00 \$127,146.00 **Total Obligated** \$0.00 \$127,146.00 **Total Funds Drawdown** \$0.00 \$70,510.69 **Program Funds Drawdown** \$0.00 \$70,510.69 \$0.00 \$0.00 **Program Income Drawdown Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$4,906.46 \$75,417.15 Atlanta Regional Housing Partners \$4,906.46 \$75,417.15 **Match Contributed** \$0.00 \$0.00

Activity Description:

To acquire, rehabilitate, and rent multifamily units for households at or below 120% of the AMI.4 units are designated to be rented to households at 50% AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Atlanta Regional Housing Partners (ARHP) started rehabilitation of 1058 Oglethorpe Avenue in April and is expected to complete it during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| # ELI Households (0-30% AMI) | 0 | 0/0 |

This Report Period Cumulative Actual Total / Expected

Total Total



| # of Housing Units | 0 | 0/4 |
|------------------------|---|-----|
| # of Multifamily Units | 0 | 0/4 |

| | This | This Report Period | | | Cumulative Actual Total / Expected | | |
|---------------------|------|--------------------|-------|-----|------------------------------------|------------|------|
| | Low | Mod | Total | Low | Mod | Total Low/ | Mod% |
| # of Households | 0 | 0 | 0 | 0/4 | 0/0 | 0/4 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/4 | 0/0 | 0/4 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.108.220131844 (RHB) 1058 Oglethorpe

Under Way

LMMI

Activity Title: 1058 Oglethorpe Street (ARHP)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI Atlanta Regional Housing Partners

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$403,029.00 |
| Total Budget | \$0.00 | \$403,029.00 |
| Total Obligated | \$0.00 | \$403,029.00 |
| Total Funds Drawdown | \$0.00 | \$211,532.05 |
| Program Funds Drawdown | \$0.00 | \$211,532.05 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$20,919.75 | \$232,451.80 |
| Atlanta Regional Housing Partners | \$20,919.75 | \$232,451.80 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent multifamily units for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Atlanta Regional Housing Partners (ARHP) started rehabilitation of 1058 Oglethorpe Avenue in April and is expected to complete it during the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/12



| | | This Report Period | | | Cumulative Actual Total / Expected | | |
|-----------------|-----|--------------------|-------|-----|---|---------|----------|
| | Low | Mod | Total | Low | Mod | Total I | _ow/Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/12 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 25210408.108.220131844 (RHB) LMMI
Activity Title: Atlanta Regional Housing Partners

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI Atlanta Regional Housing Partners

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$219,825.00 |
| Total Budget | \$0.00 | \$219,825.00 |
| Total Obligated | \$0.00 | \$219,825.00 |
| Total Funds Drawdown | \$38,043.51 | \$160,389.91 |
| Program Funds Drawdown | \$38,043.51 | \$160,389.91 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$49,020.53 | \$49,020.53 |
| Total Funds Expended | \$25,936.95 | \$160,389.91 |
| Atlanta Regional Housing Partners | \$25,936.95 | \$160,389.91 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and sell or rent foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Atlanta Regional Housing Partners (ARHP) started the rehabilitation of one (1) property (1425 Lockwood Drive). Rehabilitation of the remaining property is expected to begin in the next reporting period once all pre-development work has been completed including contractor selection, Section 106 reviews and lead-based paint risk assessments.

• 1425 Lockwood Drive - Rehabilitation was started in December and is expected to be completed during the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 2/4



| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 2/4 |
| # of Singlefamily Units | 0 | 2/4 |

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|--------|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 1/0 | 1/0 | 2/4 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/3 | 100.00 |
| # Renter Households | 0 | 0 | 0 | 1/0 | 0/0 | 1/1 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.109.220131844 (RHB) LH25

Activity Title: Colquitt Construction

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Colquitt Construction DBA Green House Renovations

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$210,783.62 |
| Total Budget | \$0.00 | \$210,783.62 |
| Total Obligated | \$0.00 | \$120,306.10 |
| Total Funds Drawdown | \$6.00 | \$181,228.55 |
| Program Funds Drawdown | \$6.00 | \$154,344.65 |
| Program Income Drawdown | \$0.00 | \$26,883.90 |
| Program Income Received | \$0.00 | \$23,040.79 |
| Total Funds Expended | \$0.00 | \$119,981.10 |
| Colquitt Construction DBA Green House Renovations | \$0.00 | \$119,981.10 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Direct (HouseHold)

To acquire, rehab and sell a foreclosed housing unit to households below 50% AMI.

Location Description:

Areas of Greatest Need in the city limits of Atlanta

Activity Progress Narrative:

Colquitt Construction has no further properties designated for households at 50% of area median income at this time.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------------|--------------------|---|
| | Total | Total |
| # of Properties | 0 | 1/1 |
| # ELI Households (0-30% AMI) | 0 | 0/0 |
| | This Report Period | Cumulative Actual Total / Expected |

 Total
 Total

 # of Housing Units
 0
 1/1



| | inis Report Period | | | Cumulative Actual Total / Expected | | | | |
|--------------------|--------------------|---|-------|------------------------------------|-----|----------|----------------|--|
| | Low Mod Total | | Total | Low | Mod | Total Lo | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 1/1 | 0/0 | 1/1 | 100.00 | |
| # Owner Households | 0 | 0 | 0 | 1/1 | 0/0 | 1/1 | 100.00 | |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 25210408.109.220131844 (RHB) LMMI

Activity Title: Colquitt Construction

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of residential structures **Under Way**

Project Title: Project Number:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected End Date: Projected Start Date:

03/05/2009 03/04/2013

Completed Activity Actual End Date: Benefit Type: Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI Colquitt Construction DBA Green House Renovations

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$789,216.38 |
| Total Budget | \$0.00 | \$789,216.38 |
| Total Obligated | \$0.00 | \$879,693.90 |
| Total Funds Drawdown | \$61,117.59 | \$709,822.38 |
| Program Funds Drawdown | \$61,117.59 | \$673,282.41 |
| Program Income Drawdown | \$0.00 | \$36,539.97 |
| Program Income Received | \$0.00 | \$145,176.58 |
| Total Funds Expended | \$32,510.00 | \$850,463.83 |
| Colquitt Construction DBA Green House Renovations | \$32,510.00 | \$850,463.83 |
| Match Contributed | \$0.00 | \$0.00 |

Match Contributed \$0.00 \$0.00

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Colquitt Construction continued to market of one (1) property (812 Braemar Avenue) and placed two (2) properties under contract for sale during this reporting period.

- 812 Braemar Avenue Rehabilitation began in June and was completed in October. The property is currently being marketed for sale.
- 2454 Harvel Drive Rehabilitation was completed during a previous reporting period. This property is currently under contract for sale during the next reporting period
- . 598 Oakside Drive Rehabilitation was completed during a previous reporting period. This property is currently under contract for sale during the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 6/9



| | This Report Period | Cumulative Actual Total / Expected | | | |
|-------------------------|--------------------|---|--|--|--|
| | Total | Total | | | |
| # of Housing Units | 0 | 6/9 | | | |
| # of Singlefamily Units | 0 | 6/9 | | | |

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|--------|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 4/0 | 6/9 | 66.67 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 3/0 | 5/8 | 60.00 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/1 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.110.220131844 (RHB) 1003 Fair LH25

Activity Title: 1003 Fair Street (Pohl)

Activity Category: Activity Status:

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Responsible Organization:

NSP Only - LH - 25% Set-Aside Pohl Real Estate

Oct 1 thru Dec 31, 2011 **Overall** To Date **Total Projected Budget from All Sources** \$109,918.65 N/A \$0.00 **Total Budget** \$109,918.65 \$0.00 **Total Obligated** \$109,918.65 **Total Funds Drawdown** \$14,853.23 \$58,027.10 **Program Funds Drawdown** \$14,853.23 \$57,598.53 **Program Income Drawdown** \$0.00 \$428.57 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$16,376.71 \$59,550.58 \$59,550.58 Pohl Real Estate \$16,376.71

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

To acquire, rehabilitate, and rent foreclosed property for household below 120%AMI. 5 units are designated to be rented to households below 50% AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta.

Activity Progress Narrative:

Pohl Real Estate started rehabilitation of 1003 Fair Street in February and is expected to complete it during the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

O 0/5



| | In | This Report Period | | | Cumulative Actual Total / Expected | | |
|-----------------|-----|--------------------|-------|-----|------------------------------------|------------|------|
| | Low | Mod | Total | Low | Mod | Total Low/ | Mod% |
| # of Households | 0 | 0 | 0 | 0/5 | 0/0 | 0/5 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 25210408.110.220131844 (RHB) 1003 Fair LMMI

Activity Title: Pohl Real Estate

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI Pohl Real Estate

Overall Oct 1 thru Dec 31, 2011 To Date **Total Projected Budget from All Sources** \$44,896.35 N/A **Total Budget** \$0.00 \$44,896.35 **Total Obligated** \$0.00 \$44,896.35 **Total Funds Drawdown** \$5,941.29 \$23,210.83 **Program Funds Drawdown** \$5,941.29 \$23,039.40 **Program Income Drawdown** \$0.00 \$171.43 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$6,550.69 \$23,820.23 Pohl Real Estate \$6,550.69 \$23,820.23 **Match Contributed** \$0.00 \$0.00

Activity Description:

To acquire, rehabilitate and rent foreclosed properties for households at 120% AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Pohl Real Estate started rehabilitation of 1003 Fair Street in February and is expected to complete it during the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/2



| | In | ils Report Period | | Cumulative | Actual Total / E | xpectea | |
|-----------------|-----|-------------------|-------|------------|------------------|------------|------|
| | Low | Mod | Total | Low | Mod | Total Low/ | Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/2 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.110.220131844 (RHB) LH25

Activity Title: Pohl Real Estate

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Pohl Real Estate

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$516,948.34 |
| Total Budget | \$0.00 | \$516,948.34 |
| Total Obligated | \$0.00 | \$516,948.34 |
| Total Funds Drawdown | \$13,269.79 | \$382,900.51 |
| Program Funds Drawdown | \$13,269.79 | \$319,193.23 |
| Program Income Drawdown | \$0.00 | \$63,707.28 |
| Program Income Received | \$0.00 | \$158.33 |
| Total Funds Expended | \$13,825.52 | \$389,242.03 |
| Pohl Real Estate | \$13,825.52 | \$389,242.03 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed and vacant single family homes for households at or below 50% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Pohl Real Estate continued rehabilitation of one (1) property (385 Inman Street) during this reporting period. Rehabilitation of all other properties is expected to begin in the next reporting period once all pre-development work has been completed including contractor selection, Section 106 reviews and lead-based paint risk assessments.

385 Inman Street - Rehabilitation began in April and is expected to be completed during the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 4/9



| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 7/14 |
| # of Singlefamily Units | 0 | 7/14 |

| | This Report Period | | Cumulative Actual Total / Expected | | | | |
|---------------------|--------------------|-----|---|-----|-----|----------|---------|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% |
| # of Households | 0 | 0 | 0 | 7/0 | 0/0 | 7/14 | 100.00 |
| # Renter Households | 0 | 0 | 0 | 7/0 | 0/0 | 7/14 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 25210408.111.220131844 (ACQ) 1437 Lucile LH25
Activity Title: University Community Development Corporation

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside University Community Development Corporation

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|--|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$54,628.40 |
| Total Budget | \$0.00 | \$54,628.40 |
| Total Obligated | \$0.00 | \$54,628.40 |
| Total Funds Drawdown | \$0.00 | \$54,628.40 |
| Program Funds Drawdown | \$0.00 | \$54,628.40 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$54,628.40 |
| University Community Development Corporation | \$0.00 | \$54,628.40 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire a foreclosed multifamily property to be rented to households below 120% AMI. 4 units are designated for households at 50% AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

University Community Development Corporation (UCDC) started rehabilitation of 1437 Lucile Avenue in January and completed rehabilitation in December. The property is currently being marketed for lease.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 2/4 |
| # of Multifamily Units | 0 | 2/4 |
| | | |

41



| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|---|-----|----------|---------|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% |
| # of Households | 0 | 0 | 0 | 2/0 | 0/0 | 2/4 | 100.00 |
| # Renter Households | 0 | 0 | 0 | 2/0 | 0/0 | 2/4 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.111.220131844 (ACQ) 1437 Lucile LMMI
Activity Title: University Community Development Corporation

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

University Community Development Corporation

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$108,274.10 |
| Total Budget | \$0.00 | \$108,274.10 |
| Total Obligated | \$0.00 | \$108,274.10 |
| Total Funds Drawdown | \$0.00 | \$108,274.10 |
| Program Funds Drawdown | \$0.00 | \$108,274.10 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$108,274.10 |
| University Community Development Corporation | \$0.00 | \$108,274.10 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Location Description:

Activity Progress Narrative:

University Community Development Corporation (UCDC) started rehabilitation of 1437 Lucile Avenue in January and completed rehabilitation in December. The property is currently being marketed for lease.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected
Total Total
of Housing Units

Total

0
0/8



| | In | iis Report Period | | Cumulative | Actual Total / E | xpected | |
|-----------------|-----|-------------------|-------|------------|------------------|------------|------|
| | Low | Mod | Total | Low | Mod | Total Low/ | Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/8 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.111.220131844 (RHB) LMMI

Activity Title: University Community Development Corporation

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI University Community Development Corporation

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$437,097.50 |
| Total Budget | \$0.00 | \$437,097.50 |
| Total Obligated | \$0.00 | \$437,097.50 |
| Total Funds Drawdown | \$0.00 | \$403,159.33 |
| Program Funds Drawdown | \$0.00 | \$359,012.36 |
| Program Income Drawdown | \$0.00 | \$44,146.97 |
| Program Income Received | \$0.00 | \$211,125.02 |
| Total Funds Expended | \$15,188.13 | \$418,347.46 |
| University Community Development Corporation | \$15,188.13 | \$418,072.46 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate and sell or lease purchase foreclosed and vacant single family homes to households below 120% AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

University Community Development Corporation (UCDC) continued rehabilitation of one (1) property (742 Peeples Street) during this reporting period.

• 742 Peeples Street - Rehabilitation began in June and is expected to be completed during the next reporting period. This property is under contract for sale during the next reporting period.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Properties 0 2/3

45

This Report Period Cumulative Actual Total / Expected
Total Total

otai



| # of Housing Units | 0 | 2/3 |
|-------------------------|---|-----|
| # of Singlefamily Units | 0 | 2/3 |

| | This | s Report Period | | Cumulative | Actual Total / E | xpected | |
|--------------------|------|-----------------|-------|------------|------------------|-----------|--------|
| | Low | Mod | Total | Low | Mod | Total Lov | v/Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 2/3 | 0.00 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 0/0 | 2/3 | 0.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.112.220131844 (RHB) 340 Holly LH25

Activity Title: 340 Holly Street (Achor Center)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

NSP Only - LH - 25% Set-Aside Achor Center

Overall Oct 1 thru Dec 31, 2011 To Date **Total Projected Budget from All Sources** \$708,411.25 N/A **Total Budget** \$0.00 \$708,411.25 **Total Obligated** \$0.00 \$708,411.25 **Total Funds Drawdown** \$7,581.88 \$216,298.73 **Program Funds Drawdown** \$7,581.88 \$148,553.13 **Program Income Drawdown** \$0.00 \$67,745.60 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$8,213.68 \$216,930.53 \$216,930.53 **Achor Center** \$8,213.68 **Match Contributed** \$0.00 \$0.00

Activity Description:

National Objective:

To acquire, rehabilitate, and rent a foreclosed and vacant multifamily property to households at or below 50% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected

Responsible Organization:

 Total
 Total

 # of Housing Units
 0
 0/12



| | This | This Report Period | | Cumulative Actual Total / Expected | | | |
|-----------------|------|--------------------|-------|---|-----|------------|------|
| | Low | Mod | Total | Low | Mod | Total Low/ | Mod% |
| # of Households | 0 | 0 | 0 | 0/12 | 0/0 | 0/12 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.112.220131844 (RHB) LH25

Activity Title: Achor Center

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Achor Center

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$166,508.20 |
| Total Budget | \$0.00 | \$166,508.20 |
| Total Obligated | \$0.00 | \$166,508.20 |
| Total Funds Drawdown | \$0.00 | \$145,767.30 |
| Program Funds Drawdown | \$0.00 | \$104,847.24 |
| Program Income Drawdown | \$0.00 | \$40,920.06 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$8,076.52 | \$153,843.82 |
| Achor Center | \$8,076.52 | \$153,843.82 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed and vacant multifamily properties and duplexes to households at or below 50% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Properties
 0
 1/2

This Report Period Cumulative Actual Total / Expected

Total Total # of Housing Units 0 1/2



| | This | s Report Period | | Cumulative | Actual Total / E | xpected | |
|---------------------|------|-----------------|-------|------------|------------------|----------|---------|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% |
| # of Households | 0 | 0 | 0 | 1/2 | 0/0 | 1/2 | 100.00 |
| # Renter Households | 0 | 0 | 0 | 1/2 | 0/0 | 1/2 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 25210408.112.220131844 (RHB) LMMI

Activity Title: Achor Center

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

2008-NSP1-ARD Aquisition/Rehab/Disposition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Responsible Organization:

ISD Only I MMI

NSP Only - LMMI Achor Center

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$50,080.55 |
| Total Budget | \$0.00 | \$50,080.55 |
| Total Obligated | \$0.00 | \$50,080.55 |
| Total Funds Drawdown | \$2,812.56 | \$48,386.52 |
| Program Funds Drawdown | \$2,812.56 | \$48,386.52 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$3,043.56 | \$48,617.52 |
| Achor Center | \$3,043.56 | \$48,617.52 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

National Objective:

To acquire, rehabilitate and rent foreclosed units for households below 120% AMI

Location Description:

Areas of Greatest Need in the City Limits of Atlanta

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 1/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 1/1

of Singlefamily Units

0 1/1



| | This | s Report Period | | Cumulative | Actual Total / E | xpected | |
|---------------------|------|-----------------|-------|------------|------------------|----------|---------|
| | Low | Mod | Total | Low | Mod | Total Lo | ow/Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/1 | 100.00 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/1 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.113.220131844 (DEM)
Activity Title: COA, Bureau of Code Compliance

Activity Category: Activity Status:

Clearance and Demolition

Project Number:

2008-NSP1-DEMO

Under Way

Project Title:

Demolition

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective:Responsible Organization:NSP Only - LMMICOA, Office of Code Compliance

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$301,850.00 |
| Total Budget | \$0.00 | \$301,850.00 |
| Total Obligated | \$0.00 | \$301,850.00 |
| Total Funds Drawdown | \$5,947.50 | \$301,850.00 |
| Program Funds Drawdown | \$5,947.50 | \$301,850.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$5,947.50 | \$301,850.00 |
| COA, Office of Code Compliance | \$5,947.50 | \$301,850.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To demolish blighted properties adjacent or near NSP funded projects to support the viability of the NSP funded projects and to further the goal of stabilizing declining and distressed neighborhoods.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

The Office of Code Enforcement (OOC) has no further properties designated for demolition under the NSP program at this time.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|----------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 16/16 |
| # of buildings (non-residential) | 0 | 2/2 |

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 21/21



| | Ini | s Report Period | | Cumulative | Actual Total / E | xpected | |
|-----------------|-----|-----------------|-------|------------|------------------|-------------|-------|
| | Low | Mod | Total | Low | Mod | Total Low/N | /lod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.114.220131844 (FIN) 1034 Washington

Under Way

Activity Title: LBA Construction Financing

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number:2008-NSP1-FIN
Financing

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$365,975.00 |
| Total Budget | \$0.00 | \$365,975.00 |
| Total Obligated | \$0.00 | \$365,975.00 |
| Total Funds Drawdown | \$122,188.28 | \$272,268.45 |
| Program Funds Drawdown | \$122,188.28 | \$272,268.45 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$92,974.01 | \$286,858.66 |
| COA/Fulton County Land Bank Authority | \$92,974.01 | \$286,858.66 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To provide Construction Financing to rehabilitate a multi-family foreclosed property.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

The Fulton County/City of Atlanta Land Bank Authority closed its construction loan with Real Estate Alliance Partners (REAL) for the rehabilitation of 1034 Washington Street, a ten-unit, foreclosed apartment complex in a prior quarter. REAL started rehabilitation of 1034 Washington Street in January and is expected to complete the rehabilitation of the entire building during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 2/10 |
| # of Multifamily Units | 0 | 2/10 |



| | This | s Report Period | | Cumulative | Actual Total / E | xpected | |
|---------------------|------|-----------------|-------|------------|------------------|----------|--------|
| | Low | Mod | Total | Low | Mod | Total Lo | w/Mod% |
| # of Households | 0 | 0 | 0 | 2/0 | 0/0 | 2/0 | 100.00 |
| # Renter Households | 0 | 0 | 0 | 2/0 | 0/0 | 2/0 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.114.220131844 (LBA)

Activity Title: COA/Fulton County Land Bank Authority

Activitiy Category:

Land Banking - Acquisition (NSP Only)

Project Number: 2008-NSP1-LBA

Projected Start Date:

03/05/2009

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Banking

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$195,719.57 |
| Total Budget | \$9,486.41 | \$195,719.57 |
| Total Obligated | \$9,486.41 | \$195,719.57 |
| Total Funds Drawdown | \$0.00 | \$195,719.57 |
| Program Funds Drawdown | \$0.00 | \$186,233.16 |
| Program Income Drawdown | \$0.00 | \$9,486.41 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$195,719.57 |
| COA/Fulton County Land Bank Authority | \$0.00 | \$195,719.57 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To provide land banking services to eligible NSP properties.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

The Fulton Co/City of Atlanta Land Bank Authority (LBA) is continuing property maintenance on these properties. LBA issued a request for proposals to developers interested in developing this property in the last reporting period. Responses were received in September and no developers were selected. A disposition strategy is being developer for the properties.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------|--------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/6 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/6 |
| | | |



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.114.220131844 (LBA) Lamar/Wadley

Activity Title: Lamar/Wadley Project

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

2008-NSP1-LBA Land Banking

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$222,783.60 |
| Total Budget | \$0.00 | \$222,783.60 |
| Total Obligated | \$0.00 | \$222,783.60 |
| Total Funds Drawdown | \$8,250.00 | \$199,682.33 |
| Program Funds Drawdown | \$8,250.00 | \$199,682.33 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$3,180.00 | \$199,682.33 |
| COA/Fulton County Land Bank Authority | \$3,180.00 | \$199,682.33 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Area ()

Acquire and maintain foreclosed multifamily projects in areas of greatest need

Location Description:

Areas of Greatest Need in the City Limits of Atlatna

Activity Progress Narrative:

The Fulton Co/City of Atlanta Land Bank Authority (LBA) is continuing property maintenance on these properties. LBA issued a request for proposals to developers interested in developing these properties in the last reporting period. Responses were received in September and a developer, APD Solutions, LLC, was selected to developer these properties. It is expected that this property will be transferred once financing is secured.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.114.220131844 (LBAD)
Activity Title: Land Bank Authority Disposition

Activitiy Category:

Land Banking - Disposition (NSP Only)

Project Number: 2008-NSP1-LBA

Projected Start Date:

03/05/2009

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Banking

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$333,607.24 |
| Total Budget | \$0.00 | \$333,607.24 |
| Total Obligated | \$0.00 | \$333,607.24 |
| Total Funds Drawdown | \$13,931.59 | \$197,860.92 |
| Program Funds Drawdown | \$13,931.59 | \$197,860.92 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$5,155.00 | \$197,860.92 |
| COA/Fulton County Land Bank Authority | \$5,155.00 | \$197,860.92 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To landbank and maintain foreclosed vacant properties for future development.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

The Fulton Co/City of Atlanta Land Bank Authority (LBA) is continuing property maintenance on all land bank properties. The Partnership for Preservation of Pittsburgh (PPOP) has secured funding for the rehab of ten (10) properties. The ten (10) properties will be transferred from the LBA to PPOP in upcoming reporting periods for redevelopment.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 0/30 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/31 |
| | | |



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 25210408.114.220131844 (RDVA)

Activity Title: COA/Fulton County Land Bank Authority

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:
2008-NSP1-REDV Redevelopment

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$499,037.23 |
| Total Budget | \$0.00 | \$499,037.23 |
| Total Obligated | \$0.00 | \$499,037.23 |
| Total Funds Drawdown | \$15,324.64 | \$381,194.41 |
| Program Funds Drawdown | \$15,324.64 | \$381,194.41 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$18,672.70 | \$397,056.11 |
| COA/Fulton County Land Bank Authority | \$18,672.70 | \$397,056.11 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehab or construct vacant housing units for sale or for rent for household at 120% AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

The Fulton Co/City of Atlanta Land Bank Authority (LBA) is continuing property maintenance on this property. LBA issued a request for proposals to developers interested in developing this property in the last reporting period. Responses were received in September and a developer, Real Estate Alliance Partners Group, LLC, was selected to developer one (1) property. It is expected that this property will be transferred during the next reporting period. A disposition strategy is being developer for the remaining properties.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/9

This Report Period Cumulative Actual Total / Expected

Total Total



of Housing Units 0 0/9

Beneficiaries Performance Measures

| | ın | This Report Period | | Cumulative Actual Total / Expected | | | |
|-----------------|-----|--------------------|-------|------------------------------------|-----|-------------|------|
| | Low | Mod | Total | Low | Mod | Total Low/N | lod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/9 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.114.220131844 (RDVA) 339 Holly LMMI

Activity Title: 339 Holly Street (LBA)

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:
2008-NSP1-REDV Redevelopment

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$229,441.77 |
| Total Budget | \$3,479.00 | \$229,441.77 |
| Total Obligated | \$3,479.00 | \$229,441.77 |
| Total Funds Drawdown | \$2,708.80 | \$229,186.99 |
| Program Funds Drawdown | \$2,708.80 | \$225,707.99 |
| Program Income Drawdown | \$0.00 | \$3,479.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$1,039.76 | \$229,186.99 |
| COA/Fulton County Land Bank Authority | \$1,039.76 | \$229,186.99 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehab and rent a multifamily complex to households below 120% AMI

Location Description:

Areas of Greatest Need in the City Limits of Atlanta

Activity Progress Narrative:

The Fulton Co/City of Atlanta Land Bank Authority (LBA) is continuing property maintenance on this property. LBA issued a request for proposals to developers interested in developing this property in the last reporting period. Responses were received in September and a developer, APD Solutions, LLC, was selected to developer this property. It is expected that the property will be transferred during the next reporting period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210408.115.220131844 (FIN)

Activity Title: Urban Residential Finance Authority

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

2008-NSP1-FIN

Projected Start Date:

03/05/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Urban Residential Finance Authority

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$44,025.00 |
| Total Budget | \$0.00 | \$44,025.00 |
| Total Obligated | \$0.00 | \$44,025.00 |
| Total Funds Drawdown | \$0.00 | \$43,625.00 |
| Program Funds Drawdown | \$0.00 | \$43,625.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$43,625.00 |
| Urban Residential Finance Authority | \$0.00 | \$43,625.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

To establish financing mechanisms for purchase and redevelopment of foreclosed upon homes for sell to households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 2/2 |
| # of Singlefamily Units | 0 | 2/2 |



| | This Report Period | | Cumulative Actual Total / Expected | | | | | |
|--------------------|--------------------|-----|------------------------------------|-----|-----|----------|--------|--|
| | Low | Mod | Total | Low | Mod | Total Lo | w/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 1/0 | 2/2 | 50.00 | |
| # Owner Households | 0 | 0 | 0 | 0/0 | 1/0 | 2/2 | 50.00 | |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 25210409.101.220131844 (ADM)
Activity Title: PLANNING/ADMINISTRATION

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

2008-NSP1-ADMN Planning/Administration

Projected Start Date: Projected End Date:

03/05/2009 03/04/2013

03/03/2009

()

Benefit Type:

National Objective: Responsible Organization:

N/A COA, Office of Housing

| Overall | Oct 1 thru Dec 31, 2011 | To Date |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,231,608.00 |
| Total Budget | \$0.00 | \$1,231,608.00 |
| Total Obligated | \$0.00 | \$1,231,608.00 |
| Total Funds Drawdown | \$75,783.31 | \$633,331.84 |
| Program Funds Drawdown | \$75,783.31 | \$587,733.86 |
| Program Income Drawdown | \$0.00 | \$45,597.98 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$46,927.26 | \$633,331.84 |
| COA, Office of Housing | \$46,927.26 | \$633,331.84 |
| Match Contributed | \$0.00 | \$0.00 |

Completed Activity Actual End Date:

Activity Description:

To acquire, rehabilitate, demolish, and sell of foreclosed and vacant single family homes for at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

During the reporting period, the following supporting efforts to implement the NSP program occurred:

- Five (5) Office of Housing staff members attended the HUD sponsored National Development Council Economic Development Finance certification training in October.
- Two (2) Office of Housing staff members participated in the evaluation of eight (8) proposals for the Fulton County/City of Atlanta Land Bank Authority RFP of NSP properties.
 - One (1) Office of Housing staff member attended Gwinnett County's Green Conference in December.
- Office of Housing launched its OOHMAR and RCS database systems in December. OOHMAR is a management analysis and reporting system that allows staff to track all data points related to each developer and property. RCS is a residency certification system that allows staff to track and monitor all principle place of residency requirements. Both systems can generate a multitude of reports for tracking and monitoring purposes.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

| Event Type | This Report Period | To Date |
|--|--------------------|---------|
| Monitoring, Audits, and Technical Assistance | 0 | 9 |
| Monitoring Visits | 0 | 24 |
| Audit Visits | 0 | 0 |
| Technical Assistance Visits | 0 | 0 |
| Monitoring/Technical Assistance Visits | 0 | 0 |
| Report/Letter Issued | 0 | 0 |

