

Grantee: Atlanta, GA

Grant: B-08-MN-13-0001

October 1, 2010 thru December 31, 2010 Performance Report

Grant Number:

B-08-MN-13-0001

Obligation Date:**Grantee Name:**

Atlanta, GA

Award Date:**Grant Amount:**

\$12,316,082.00

Contract End Date:

03/17/2013

Grant Status:

Active

Review by HUD:

Reviewed and Approved

QPR Contact:

No QPR Contact Found

Disasters:**Declaration Number**

NSP

Narratives**Areas of Greatest Need:****Distribution and and Uses of Funds:****Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****This Report Period****To Date****Total Projected Budget from All Sources**

N/A

\$12,316,082.00

Total CDBG Program Funds Budgeted

N/A

\$12,316,082.00

Program Funds Drawdown

\$1,007,461.69

\$5,941,843.22

Program Funds Obligated

\$0.00

\$12,144,985.35

Program Funds Expended

\$449,619.80

\$6,086,893.64

| | | |
|--------------------------------|-------------|--------------|
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$132,010.92 |
| Program Income Drawdown | \$86,412.94 | \$132,010.92 |

Progress Toward Required Numeric Targets

| Requirement | Required | To Date |
|---|-----------------|----------------|
| Overall Benefit Percentage (Projected) | | 0.00% |
| Overall Benefit Percentage (Actual) | | 0.00% |
| Minimum Non-Federal Match | \$0.00 | \$0.00 |
| Limit on Public Services | \$1,847,412.30 | \$0.00 |
| Limit on Admin/Planning | \$1,231,608.20 | \$372,622.86 |
| Limit on State Admin | \$0.00 | \$0.00 |

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

| National Objective | Target | Actual |
|--------------------------------------|----------------|----------------|
| NSP Only - LH - 25% Set-Aside | \$3,079,020.50 | \$4,129,154.41 |

Overall Progress Narrative:

Program Developments - Current Reporting Period

- During the reporting period, NSP recipients were successful in acquiring one (1) property. Seven (7) units were completed during the reporting period and nine (9) units were under construction at the end of the reporting period.
- During the reporting period, six (6) units were sold and three (3) units were rented to eligible households. The average sales price during this reporting period was \$123,271.

Program Developments - All reporting Periods

- The City has been successful in obligating 100% of the NSP funds awarded and expending 46% of the funds awarded. The City has also been able to obligated 33% of funds towards housing units to be occupied by households below 50% of the Atlanta Area Median Income.
- The NSP Developers/Sub-Recipients were able to acquire 265 units (210 rental and 55 for sale), rehabilitate 25 units, demolish 6 blighted properties and provide a NSP financing Mechanism to 2 households towards the purchase of foreclosed property. 7 NSP properties were sold and 4 NSP properties were rented to income eligible households. 4 households with income less than 50% AMI benefited from the disposed properties.

Project Summary

| Project #, Project Title | This Report Period | To Date | |
|---------------------------------|-------------------------------|-------------------------------|-------------------------------|
| | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |

| | | | |
|---|--------------|----------------|----------------|
| 2008-NSP1-ADMN, Planning/Administration | \$46,821.79 | \$1,231,608.00 | \$327,024.88 |
| 2008-NSP1-ARD, Aquisition/Rehab/Disposition | \$461,208.99 | \$6,975,000.00 | \$4,194,497.27 |
| 2008-NSP1-DEMO, Demolition | \$1,182.00 | \$301,850.00 | \$211,089.20 |
| 2008-NSP1-FIN, Financing | \$27,099.50 | \$410,000.00 | \$69,324.50 |
| 2008-NSP1-LBA, Land Banking | \$69,599.85 | \$742,624.00 | \$275,966.08 |
| 2008-NSP1-REDV, Redevelopment | \$401,549.56 | \$2,655,000.00 | \$863,941.29 |
| Bucket, Bucket | \$0.00 | \$0.00 | \$0.00 |

Activities

Grantee Activity Number: 25210408.102.220131844 (RHB) LH25
Activity Title: Resources for Residents and Communities

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Resources for Residents and Communities

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$258,499.00 |
| Total CDBG Program Funds Budgeted | N/A | \$258,499.00 |
| Program Funds Drawdown | \$275.00 | \$181,777.38 |
| Program Funds Obligated | \$0.00 | \$258,499.00 |
| Program Funds Expended | \$275.00 | \$181,777.38 |
| Resources for Residents and Communities | \$275.00 | \$181,777.38 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and sell or lease purchase foreclosed and vacant single family properties to households at or below 50% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Resources for Residents and Communities in Georgia, Inc. (RRC) successfully acquired four (4) properties (1380 Centra Villa Drive, 1686 Avon Avenue, 1737 Sandtown Road and 1860 Beecher Road) during previous reporting periods. The HOME contract was signed during this reporting period and rehabilitation for these properties is expected to begin in the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 0/4 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/4 |
| # of Singlefamily Units | 0 | 0/4 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/4 | 0/0 | 0/4 | 0 |
| # Owner Households | 0 | 0 | 0 | 0/4 | 0/0 | 0/4 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.102.220131844 (RHB) LMMI
Activity Title: Resources for Residents and Communities

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Resources for Residents and Communities

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$691,501.00 |
| Total CDBG Program Funds Budgeted | N/A | \$691,501.00 |
| Program Funds Drawdown | \$110,669.69 | \$316,355.61 |
| Program Funds Obligated | \$0.00 | \$691,501.00 |
| Program Funds Expended | \$48,721.50 | \$316,355.61 |
| Resources for Residents and Communities | \$48,721.50 | \$316,355.61 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and sell or lease purchase foreclosed and vacant single family properties to households at or below 120% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta.

Activity Progress Narrative:

Resources for Residents and Communities in Georgia, Inc. (RRC) sold one (1) (684 Montevista Street) and completed the rehabilitation of two (2) properties (2277 Boulevard Granada and 1223 Spring Park Drive) and began the rehabilitation of one (1) property (1375 Centra Villa Drive) during this reporting period.

- 684 Montevista Street - Rehabilitation was completed in a prior reporting period. This property was sold to a homebuyer in December.
- 2277 Boulevard Granada - Rehabilitation began in July and was completed in December. This property is currently being marketed for sale.
- 1223 Spring Park Drive - Rehabilitation began in July and was completed in November. This property is currently being marketed for sale.
- 1375 Centra Villa Drive - Rehabilitation began in October and is expected to be complete during the next reporting period.

Accomplishments Performance Measures

| # of Properties | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|------------------------------------|
| | Total | Total |
| | 1 | 1/4 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 1 | 1/4 |
| # of Singlefamily Units | 1 | 1/4 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 1 | 1 | 0/0 | 1/0 | 1/4 | 100.00 |
| # Owner Households | 0 | 1 | 1 | 0/0 | 1/0 | 1/4 | 100.00 |

Activity Locations

| Address | City | State | Zip |
|-----------------------|---------|-------|-------|
| 684 Montevista Street | Atlanta | NA | 30310 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|---|
| Grantee Activity Number: | 25210408.104.220131844 (ACQ) LH25 |
| Activity Title: | Partnership for the Preservation of Pittsburgh |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Partnership for the Preservation of Pittsburgh

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|------------|--------------|
| Total Projected Budget from All Sources | N/A | \$522,866.50 |
| Total CDBG Program Funds Budgeted | N/A | \$522,866.50 |
| Program Funds Drawdown | \$0.00 | \$522,866.50 |
| Program Funds Obligated | \$0.00 | \$522,866.50 |
| Program Funds Expended | \$0.00 | \$530,595.12 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$7,728.62 | \$7,728.62 |

Activity Description:

To acquire blighted and vacant single family homes to be sold, lease-purchased or rented to households at or below 50% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Partnership for the Preservation of Pittsburgh (PPoP) acquired no additional properties during this reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 17/26 |
| # of buildings (non-residential) | 0 | 0/0 |
| # of Parcels acquired by | 0 | 0/0 |
| # of Parcels acquired by admin | 0 | 0/0 |
| # of Parcels acquired voluntarily | 0 | 0/26 |
| Total acquisition compensation to | 0 | 0/0 |

| | This Report Period | | Cumulative Actual Total / Expected | |
|-------------------------|--------------------|--|------------------------------------|--|
| | Total | | Total | |
| # of Housing Units | 0 | | 17/26 | |
| # of Singlefamily Units | 0 | | 17/26 | |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Permanent Jobs Created | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/26 | 0/0 | 0/26 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/26 | 0/0 | 0/26 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.104.220131844 (RDVR) LMMI
Activity Title: Partnership for the Preservation of Pittsburgh

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 2008-NSP1-REDV

Project Title:
 Redevelopment

Projected Start Date:
 03/05/2009

Projected End Date:
 03/04/2013

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Partnership for the Preservation of Pittsburgh

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$500,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$500,000.00 |
| Program Funds Drawdown | \$275.00 | \$76,129.73 |
| Program Funds Obligated | \$0.00 | \$500,000.00 |
| Program Funds Expended | \$13,314.50 | \$119,683.73 |
| Partnership for the Preservation of Pittsburgh | \$13,314.50 | \$119,683.73 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate and sell, rent or lease-purchase homes to households below 120% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Partnership for the Preservation of Pittsburgh (PPoP) is completing pre-development activities and screening potential tenants for three (3) properties (920 Welch Street, 950 Welch Street, and 953 Welch Street) and is expected to commence rehabilitation during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 0/8 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/8 |
| # of Singlefamily Units | 0 | 0/8 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/8 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/8 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|---|
| Grantee Activity Number: | 25210408.104.220131844 (RHB) LH25 |
| Activity Title: | Partnership for the Preservation of Pittsburgh |

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Partnership for the Preservation of Pittsburgh

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$227,133.50 |
| Total CDBG Program Funds Budgeted | N/A | \$227,133.50 |
| Program Funds Drawdown | \$275.00 | \$64,254.72 |
| Program Funds Obligated | \$0.00 | \$227,133.50 |
| Program Funds Expended | \$275.00 | \$64,254.72 |
| Partnership for the Preservation of Pittsburgh | \$275.00 | \$64,254.72 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Acquire and Rehab foreclosed single family houses to be sold, leased or rented to households at 50% of the Area Median Income.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Partnership for the Preservation of Pittsburgh (PPoP) completed pre-development activities for four (4) properties (762 Humphries Street, 874 Welch Street, 894 Welch Street and 918 Welch Street) during this reporting period. Rehabilitation will commence once PPoP completes screening potential tenants.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/2 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/2 |
| # of Singlefamily Units | 0 | 0/2 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/2 | 0/0 | 0/2 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/2 | 0/0 | 0/2 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.105.220131844 (NC) Edgewood LH25

Activity Title: Edgewood Townhomes, LLC

Activity Category:

Construction of new housing

Project Number:

2008-NSP1-REDV

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Edgewood Townhomes, LLC.

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,000,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$1,000,000.00 |
| Program Funds Drawdown | \$5,000.00 | \$5,000.00 |
| Program Funds Obligated | \$0.00 | \$1,000,000.00 |
| Program Funds Expended | \$5,000.00 | \$5,000.00 |
| Edgewood Townhomes, LLC. | \$5,000.00 | \$5,000.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To redevelop vacant land for the development of a multifamily rental complex for households below 60% of the AMI. 40 units are designated for households below 50% AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

The initial construction work on Edgewood Townhomes is underway and the first ten (10) NSP units are scheduled to be delivered in late April or early May.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 0/40 |
| # of Multifamily Units | 0 | 0/40 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/40 | 0/0 | 0/40 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/40 | 0/0 | 0/40 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.106.220131844 (RDVR) LMMI

Activity Title: Real Estate Alliance Partners

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-REDV

Project Title:

Redevelopment

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Real Estate Alliance Partners

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|-------------|--------------|
| Total Projected Budget from All Sources | N/A | \$430,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$430,000.00 |
| Program Funds Drawdown | \$24,261.62 | \$125,976.12 |
| Program Funds Obligated | \$0.00 | \$430,000.00 |
| Program Funds Expended | \$2,900.00 | \$95,461.62 |
| Real Estate Alliance Partners | \$2,900.00 | \$95,461.62 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Real Estate Alliance Partners (REAL) commenced the rehabilitation of two (2) properties (197 South Avenue and 207 South Avenue) during this reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/2 |
| # of Housing Units | 0 | 0/6 |
| # of Singlefamily Units | 0 | 0/6 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/6 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/6 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.106.220131844 (RHB) LH25

Activity Title: Real Estate Alliance Partners

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-ARD

Project Title:

Aquisition/Rehab/Disposition

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Real Estate Alliance Partners

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|-------------|--------------|
| Total Projected Budget from All Sources | N/A | \$318,596.63 |
| Total CDBG Program Funds Budgeted | N/A | \$318,596.63 |
| Program Funds Drawdown | \$0.00 | \$196,698.46 |
| Program Funds Obligated | \$0.00 | \$319,251.63 |
| Program Funds Expended | \$50,585.00 | \$291,117.33 |
| Real Estate Alliance Partners | \$50,585.00 | \$291,117.33 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 50% of the AML.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Real Estate Alliance Partners (REAL) sold one (1) (200 South Avenue) property during this reporting period.

- 200 South Avenue - Rehabilitation was completed in a prior reporting period. This property was sold to a homebuyer in December.
- 966 Violet Street - Rehabilitation began in June and was completed in October. This property is currently being marketed for sale.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 2 | 4/3 |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| # of Housing Units | 2 | 4/3 |

of Singlefamily Units

2

4/3

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 1 | 2/3 | 0/0 | 2/3 | 100.00 |
| # Owner Households | 1 | 0 | 2 | 2/3 | 0/0 | 2/3 | 100.00 |

Activity Locations

| Address | City | State | Zip |
|------------------|---------|-------|-------|
| 200 South Avenue | Atlanta | NA | 30315 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.106.220131844 (RHB) LMMI

Activity Title: Real Estate Alliance Partners

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Real Estate Alliance Partners

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|--------------|--------------|
| Total Projected Budget from All Sources | N/A | \$881,403.37 |
| Total CDBG Program Funds Budgeted | N/A | \$881,403.37 |
| Program Funds Drawdown | \$116,599.69 | \$727,484.39 |
| Program Funds Obligated | \$0.00 | \$881,403.37 |
| Program Funds Expended | \$36,356.64 | \$675,209.87 |
| Real Estate Alliance Partners | \$36,356.64 | \$675,209.87 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$95,457.19 |
| Program Income Drawdown | \$42,144.35 | \$42,144.35 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Real Estate Alliance Partners (REAL) sold two (2) properties (89 Bill Lucas Street and 136 South Avenue) and started rehabilitation of one (1) property (934 Violet Street).

- 984 Violet Street - Rehabilitation was completed in a prior reporting period. This property is currently being marketed for sale.
- 141 South Avenue - Rehabilitation was completed during a previous reporting period. A purchase contract was executed during the previous reporting period and the property is expected to be sold to a homebuyer during the next reporting period.
- 89 Bill Lucas Street - Rehabilitation was completed during the prior reporting period. This property was sold to a homebuyer in December.
- 136 South Avenue - Rehabilitation was completed during the prior reporting period. This property was sold to a homebuyer in December.
- 934 Violet Street - Rehabilitation will be completed in two (2) phases due to market conditions. The first phase began in December and the second phase will commence during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 6 | 10/9 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 6 | 10/9 |
| # of Singlefamily Units | 6 | 10/9 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 10 | 0/0 | 2/0 | 12/9 | 16.67 |
| # Owner Households | 0 | 2 | 12 | 0/0 | 2/0 | 12/9 | 16.67 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--|
| Grantee Activity Number: | 25210408.108.220131844 (RHB) 1058 Oglethorpe LH25 |
| Activity Title: | 1058 Oglethorpe Street (ARHP) |

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
2008-NSP1-ARD

Project Title:
Aquisition/Rehab/Disposition

Projected Start Date:
03/05/2009

Projected End Date:
03/04/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Atlanta Regional Housing Partners

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$127,146.00 |
| Total CDBG Program Funds Budgeted | N/A | \$127,146.00 |
| Program Funds Drawdown | \$0.00 | \$70,441.94 |
| Program Funds Obligated | \$0.00 | \$127,146.00 |
| Program Funds Expended | \$0.00 | \$70,441.94 |
| Atlanta Regional Housing Partners | \$0.00 | \$70,441.94 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent multifamily units for households at or below 120% of the AMI. 4 units are designated to be rented to households at 50% AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Atlanta Regional Housing Partners (ARHP) successfully acquired 1058 Oglethorpe Avenue during a previous reporting period. 1058 Oglethorpe Avenue is expected to begin rehabilitation during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/4 |
| # of Multifamily Units | 0 | 0/4 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/4 | 0/0 | 0/4 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/4 | 0/0 | 0/4 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--|
| Grantee Activity Number: | 25210408.108.220131844 (RHB) 1058 Oglethorpe LMMI |
| Activity Title: | 1058 Oglethorpe Street (ARHP) |

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
2008-NSP1-ARD

Project Title:
Aquisition/Rehab/Disposition

Projected Start Date:
03/05/2009

Projected End Date:
03/04/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Atlanta Regional Housing Partners

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$403,029.00 |
| Total CDBG Program Funds Budgeted | N/A | \$403,029.00 |
| Program Funds Drawdown | \$0.00 | \$211,325.80 |
| Program Funds Obligated | \$0.00 | \$403,029.00 |
| Program Funds Expended | \$0.00 | \$211,325.80 |
| Atlanta Regional Housing Partners | \$0.00 | \$211,325.80 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent multifamily units for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Atlanta Regional Housing Partners (ARHP) successfully acquired 1058 Oglethorpe Avenue during a previous reporting period. 1058 Oglethorpe Avenue is expected to begin rehabilitation during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/12 |
| # of Multifamily Units | 0 | 0/12 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/12 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/12 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.108.220131844 (RHB) LMMI

Activity Title: Atlanta Regional Housing Partners

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-ARD

Project Title:

Aquisition/Rehab/Disposition

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Atlanta Regional Housing Partners

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|-------------|--------------|
| Total Projected Budget from All Sources | N/A | \$219,825.00 |
| Total CDBG Program Funds Budgeted | N/A | \$219,825.00 |
| Program Funds Drawdown | \$17,584.00 | \$122,251.40 |
| Program Funds Obligated | \$0.00 | \$219,825.00 |
| Program Funds Expended | \$350.00 | \$122,251.40 |
| Atlanta Regional Housing Partners | \$350.00 | \$122,251.40 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and sell or rent foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Atlanta Regional Housing Partners (ARHP) continued to rehabilitate one (1) property (409 Inman Street). Rehabilitation of all other properties is expected to begin in the next reporting period once all pre-development work has been completed including contractor selection, Section 106 reviews and lead-based paint risk assessments.

- 409 Inman Street - Rehabilitation began in July and is expected to be complete during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 1/4 |

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 1/4 |
| # of Singlefamily Units | 0 | 1/4 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 1/0 | 0/0 | 1/4 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/3 | 0 |
| # Renter Households | 0 | 0 | 0 | 1/0 | 0/0 | 1/1 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 25210408.109.220131844 (RHB) LH25

Activity Title: Colquitt Construction

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-ARD

Project Title:

Aquisition/Rehab/Disposition

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Colquitt Construction DBA Green House Renovations

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|---|-------------|--------------|
| Total Projected Budget from All Sources | N/A | \$120,306.10 |
| Total CDBG Program Funds Budgeted | N/A | \$120,306.10 |
| Program Funds Drawdown | \$61,746.00 | \$93,097.20 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Colquitt Construction DBA Green House Renovations | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehab and sell a foreclosed housing unit to households below 50% AMI.

Location Description:

Areas of Greatest Need in the city limits of Atlanta

Activity Progress Narrative:

Colquitt Construction complete rehabilitation of one (1) property (2718 Crescendo Drive) and sold one (1) property (2718 Crescendo Drive).
2718 Crescendo Drive - Rehabilitation began in July and was completed in October. This property was sold to a homebuyer in December.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 1 | 1/1 |

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 1 | 1/1 |
| # of Singlefamily Units | 1 | 1/1 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 1 | 0 | 1 | 1/1 | 0/0 | 1/1 | 100.00 |
| # Owner Households | 1 | 0 | 1 | 1/1 | 0/0 | 1/1 | 100.00 |

Activity Locations

| Address | City | State | Zip |
|----------------------|---------|-------|-------|
| 2718 Crescendo Drive | Atlanta | NA | 30318 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.109.220131844 (RHB) LMMI

Activity Title: Colquitt Construction

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Colquitt Construction DBA Green House Renovations

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|---|-------------|----------------|
| Total Projected Budget from All Sources | N/A | \$879,693.90 |
| Total CDBG Program Funds Budgeted | N/A | \$879,693.90 |
| Program Funds Drawdown | \$29,876.15 | \$581,457.82 |
| Program Funds Obligated | \$0.00 | \$1,000,000.00 |
| Program Funds Expended | \$73,587.15 | \$711,094.99 |
| Colquitt Construction DBA Green House Renovations | \$73,587.15 | \$711,094.99 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$36,539.97 |
| Program Income Drawdown | \$36,539.97 | \$36,539.97 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Colquitt Construction sold one (1) property (876 Plainville Place), completed rehabilitation of one (1) property (2765 Collier Drive) and started rehabilitation of one (1) property (2454 Harvel Drive) during this reporting period. Rehabilitation of all other properties is expected to begin in the next reporting period once all pre-development work has been completed including Section 106 reviews and lead-based paint risk assessments.

- 876 Plainville Place - Rehabilitation was completed in a prior reporting period. This property was sold to a homebuyer in October.
- 2444 Main Street - Rehabilitation was completed during a previous reporting period. This property is currently being marketed for sale.
- 4028 Doster Drive - Rehabilitation was completed during a previous reporting period. This property is currently being marketed for sale.
- 2765 Collier Drive - Rehabilitation began in September and was completed in December. This property is currently being marketed for sale.
- 2454 Harvel Drive - Rehabilitation began in December and is expected to be complete during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 3 | 6/9 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 3 | 6/9 |
| # of Singlefamily Units | 3 | 6/9 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 1 | 3 | 1/0 | 2/0 | 5/9 | 60.00 |
| # Owner Households | 0 | 1 | 3 | 1/0 | 2/0 | 5/9 | 60.00 |

Activity Locations

| Address | City | State | Zip |
|----------------------|---------|-------|-------|
| 876 Plainville Place | Atlanta | NA | 30331 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.110.220131844 (RHB) 1003 Fair LH25

Activity Title: 1003 Fair Street (Pohl)

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-ARD

Project Title:

Aquisition/Rehab/Disposition

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Pohl Real Estate

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|------------|--------------|
| Total Projected Budget from All Sources | N/A | \$109,918.65 |
| Total CDBG Program Funds Budgeted | N/A | \$109,918.65 |
| Program Funds Drawdown | \$3,657.18 | \$41,731.47 |
| Program Funds Obligated | \$0.00 | \$109,918.65 |
| Program Funds Expended | \$3,657.18 | \$41,731.47 |
| Pohl Real Estate | \$3,657.18 | \$41,731.47 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed property for household below 120%AMI. 5 units are designated to be rented to households below 50% AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta.

Activity Progress Narrative:

Pohl Real Estate successfully acquired 1003 Fair Street during a previous reporting period and is expected to begin rehabilitation during the next reporting period once all pre-development work has been completed.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 0/5 |
| # of Multifamily Units | 0 | 0/5 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/5 | 0/0 | 0/5 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/5 | 0/0 | 0/5 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.110.220131844 (RHB) 1003 Fair LMMI

Activity Title: Pohl Real Estate

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-ARD

Project Title:

Aquisition/Rehab/Disposition

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Pohl Real Estate

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|------------|-------------|
| Total Projected Budget from All Sources | N/A | \$44,896.35 |
| Total CDBG Program Funds Budgeted | N/A | \$44,896.35 |
| Program Funds Drawdown | \$1,462.87 | \$16,692.58 |
| Program Funds Obligated | \$0.00 | \$44,896.35 |
| Program Funds Expended | \$1,462.87 | \$16,692.58 |
| Pohl Real Estate | \$1,462.87 | \$16,692.58 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate and rent foreclosed properties for households at 120% AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Pohl Real Estate successfully acquired 1003 Fair Street during a previous reporting period and is expected to begin rehabilitation during the next reporting period once all pre-development work has been completed.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| # of Housing Units | 0 | 0/2 |
| # of Multifamily Units | 0 | 0/2 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/2 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/2 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 25210408.110.220131844 (RHB) LH25

Activity Title: Pohl Real Estate

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Pohl Real Estate

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|-------------|--------------|
| Total Projected Budget from All Sources | N/A | \$516,948.34 |
| Total CDBG Program Funds Budgeted | N/A | \$516,948.34 |
| Program Funds Drawdown | \$92,285.78 | \$271,404.10 |
| Program Funds Obligated | \$0.00 | \$516,948.34 |
| Program Funds Expended | \$53,371.12 | \$271,404.10 |
| Pohl Real Estate | \$53,371.12 | \$271,404.10 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$13.76 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed and vacant single family homes for households at or below 50% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

Pohl Real Estate leased two (2) properties (154 Milton Street and 970 Beckwith Street), completed rehabilitation of one (1) property (154 Milton Street), continued to rehabilitate one (1) property (974 Mathews Street) and started rehabilitation of one (1) property (425 Holderness Street) during this reporting period. Rehabilitation of all other properties is expected to begin in the next reporting period once all pre-development work has been completed including contractor selection, Section 106 reviews and lead-based paint risk assessments.

- 970 Beckwith Street - Rehabilitation was completed during a previous reporting period. This property was rented in December.
- 154 Milton Street - Rehabilitation began in May and was completed in October. This property was rented in December.
- 974 Mathews Street - Rehabilitation began in July and is expected to be completed during the next reporting period.
- 425 Holderness Street - Rehabilitation began in November and is expected to be completed during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 2/9 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | -1 | 2/14 |
| # of Singlefamily Units | -1 | 2/14 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | -1 | 0 | -1 | 2/0 | 0/0 | 2/14 | 100.00 |
| # Renter Households | 2 | 0 | 2 | 2/0 | 0/0 | 2/14 | 100.00 |

Activity Locations

| Address | City | State | Zip |
|---------------------|---------|-------|-------|
| 154 Milton Avenue | Atlanta | NA | 30314 |
| 970 Beckwith Street | Atlanta | NA | 30314 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.111.220131844 (ACQ) 1437 Lucile LH25

Activity Title: University Community Development Corporation

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

University Community Development Corporation

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$52,820.24 |
| Total CDBG Program Funds Budgeted | N/A | \$52,820.24 |
| Program Funds Drawdown | \$327.57 | \$52,820.24 |
| Program Funds Obligated | \$0.00 | \$52,820.24 |
| Program Funds Expended | \$0.00 | \$52,820.24 |
| University Community Development Corporation | \$0.00 | \$52,820.24 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire a foreclosed multifamily property to be rented to households below 120% AMI. 4 units are designated for households at 50% AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

University Community Development Corporation (UCDC) successfully acquired 1437 Lucile Avenue during a previous reporting period. The HOME contract was signed during this reporting period and a pre-construction conference was held. This property will begin rehabilitation with HOME funds during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/4 |
| # of Multifamily Units | 0 | 0/4 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/4 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/4 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.111.220131844 (ACQ) 1437 Lucile LMMI

Activity Title: University Community Development Corporation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-ARD

Project Title:

Aquisition/Rehab/Disposition

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

University Community Development Corporation

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|---------|--------------|
| Total Projected Budget from All Sources | N/A | \$104,657.76 |
| Total CDBG Program Funds Budgeted | N/A | \$104,657.76 |
| Program Funds Drawdown | \$91.43 | \$104,657.76 |
| Program Funds Obligated | \$0.00 | \$104,657.76 |
| Program Funds Expended | \$0.00 | \$104,657.76 |
| University Community Development Corporation | \$0.00 | \$104,657.76 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Location Description:

Activity Progress Narrative:

University Community Development Corporation (UCDC) successfully acquired 1437 Lucile Avenue during a previous reporting period. The HOME contract was signed during this reporting period and a pre-construction conference was held. This property will begin rehabilitation with HOME funds during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 0/8 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/8 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.111.220131844 (RHB) LMMI
Activity Title: University Community Development Corporation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

University Community Development Corporation

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$442,522.00 |
| Total CDBG Program Funds Budgeted | N/A | \$442,522.00 |
| Program Funds Drawdown | \$20,961.15 | \$223,022.59 |
| Program Funds Obligated | \$0.00 | \$442,522.00 |
| Program Funds Expended | \$20,961.15 | \$223,022.59 |
| University Community Development Corporation | \$20,961.15 | \$222,747.59 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate and sell or lease purchase foreclosed and vacant single family homes to households below 120% AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

University Community Development Corporation (UCDC) completed rehabilitation of one (1) property (996 Beckwith Street) and continued to rehabilitate one (1) property (1501 Stokes Avenue) during this reporting period. Rehabilitation of the remaining property is expected to begin in the next reporting period.

- 996 Beckwith Street - Rehabilitation began in March and was completed in December. The property is currently being marketed for sale.
- 1501 Stokes Avenue - Rehabilitation began in April and is expected to be complete during the next reporting period. A purchase contract for this property was executed during this reporting period and the homebuyer is expected to close during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | -1 | 0/3 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | -1 | 0/3 |
| # of Singlefamily Units | -1 | 0/3 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/3 | 0 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/3 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.112.220131844 (RHB) 340 Holly LH25

Activity Title: 340 Holly Street (Achor Center)

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-ARD

Project Title:

Aquisition/Rehab/Disposition

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Achor Center

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|------------|--------------|
| Total Projected Budget from All Sources | N/A | \$708,411.25 |
| Total CDBG Program Funds Budgeted | N/A | \$708,411.25 |
| Program Funds Drawdown | \$1,875.00 | \$133,821.25 |
| Program Funds Obligated | \$0.00 | \$708,411.25 |
| Program Funds Expended | \$750.00 | \$133,821.25 |
| Achor Center | \$750.00 | \$133,821.25 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent a foreclosed and vacant multifamily property to households at or below 50% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

Achor Center completed lead-based paint and asbestos abatement during this reporting period. Contractor selection and design work is being finalized and rehabilitation is expected to begin during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/12 |
| # of Multifamily Units | 0 | 0/12 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/12 | 0/0 | 0/12 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/12 | 0/0 | 0/12 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.112.220131844 (RHB) LH25

Activity Title: Achor Center

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Achor Center

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|------------|--------------|
| Total Projected Budget from All Sources | N/A | \$166,508.20 |
| Total CDBG Program Funds Budgeted | N/A | \$166,508.20 |
| Program Funds Drawdown | \$3,522.48 | \$89,996.12 |
| Program Funds Obligated | \$0.00 | \$217,898.75 |
| Program Funds Expended | \$500.00 | \$135,570.08 |
| Achor Center | \$500.00 | \$135,570.08 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed and vacant multifamily properties and duplexes to households at or below 50% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta.

Activity Progress Narrative:

Achor Center completed rehabilitation of one (1) property (715 Florence Place) during this reporting period.

- 715 Florence Place - Rehabilitation began in October and is expected to be complete during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 1/2 |

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 1/2 |
| # of Singlefamily Units | 0 | 1/2 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 1 | 0 | 1 | 1/2 | 0/0 | 1/2 | 100.00 |
| # Renter Households | 1 | 0 | 1 | 1/2 | 0/0 | 1/2 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.112.220131844 (RHB) LMMI

Activity Title: Achor Center

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-ARD

Project Title:

Aquisition/Rehab/Disposition

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Achor Center

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|--------|-------------|
| Total Projected Budget from All Sources | N/A | \$50,080.55 |
| Total CDBG Program Funds Budgeted | N/A | \$50,080.55 |
| Program Funds Drawdown | \$0.00 | \$45,573.96 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Achor Center | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate and rent foreclosed units for households below 120% AMI

Location Description:

Areas of Greatest Need in the City Limits of Atlanta

Activity Progress Narrative:

Achor leased 1125 Jones Avenue, Unit B during this reporting period. This property is a duplex and both units were previously reported under Activity 25210408.112.220131844 (RHB) LH25. This unit was moved to LMMI due to market conditions and the removal of public transportation access from the site.

- 1125 Jones Avenue - Rehabilitation of Unit B was completed during a prior reporting period and leased to a household at 80% of AMI in December.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 1 | 1/1 |

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 1 | 1/1 |

of Singlefamily Units

1

1/1

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 1 | 1 | 0/0 | 1/0 | 1/1 | 100.00 |
| # Renter Households | 0 | 1 | 1 | 0/0 | 1/0 | 1/1 | 100.00 |

Activity Locations

| Address | City | State | Zip |
|---------------------------|---------|-------|-------|
| 1125 Jones Avenue, Unit B | Atlanta | NA | 30314 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.113.220131844 (DEM)
Activity Title: COA, Bureau of Code Compliance

Activity Category:

Clearance and Demolition

Project Number:

2008-NSP1-DEMO

Projected Start Date:

03/05/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

COA, Office of Code Compliance

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$301,850.00 |
| Total CDBG Program Funds Budgeted | N/A | \$301,850.00 |
| Program Funds Drawdown | \$1,182.00 | \$211,089.20 |
| Program Funds Obligated | \$0.00 | \$301,850.00 |
| Program Funds Expended | \$1,000.00 | \$211,089.20 |
| COA, Office of Code Compliance | \$1,000.00 | \$211,089.20 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To demolish blighted properties adjacent or near NSP funded projects to support the viability of the NSP funded projects and to further the goal of stabilizing declining and distressed neighborhoods.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

The Office of Code Enforcement (OOC) completed the demolition of five (5) properties (58 Martin Avenue, 1616 South Gordon Street, 268 Delevan Street, 515 Holly Street and 8 Blanche Street) and started the demolition of six (6) properties (23 Johnson Road, 51 Johnson Road, 1674 Mary George Avenue, 1368 Lockwood Street, 1656 Richmond Avenue and 509 Cohen Street). In the last reporting period, it was mistakenly reported that funding for 509 Cohen Street was shifting to NSP funds received from Georgia DCA. The actual project that funds were shifted for was 1059 Cato Street due to cost overruns under the NSP demolition program.

- 23 Johnson Road and 51 Johnson Road are located in the Grove Park Neighborhood of Atlanta (Census Tract 85). These properties are located less than ½ mile from a NSP unit (1125 Jones Avenue). The demolition will be complete in the next reporting period.
- 1674 Mary George Avenue is located in the Carver Hills Neighborhood of Atlanta (Census Tract 87.02). This property is located less than ½ mile from a NSP unit (2444 Main Street). The demolition will be complete in the next reporting period.
- 1368 Lockwood Street is located in the Venetian Hills Neighborhood of Atlanta (Census Tract 80). This property is located less than ½ mile from a NSP unit (1425 Lockwood Street). The demolition will be complete in the next reporting period.
- 1656 Richmond Avenue is located in the Lakewood Heights Neighborhood of Atlanta (Census Tract 67). This property is located less than ½ mile from a NSP unit (71 Meldon Avenue). The demolition will be complete in the next reporting period.
- 509 Cohen Street is located in the Lakewood Heights Neighborhood of Atlanta (Census Tract 67). This property is located less than ½ mile from a NSP unit (71 Meldon Avenue). The demolition will be complete in the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|----------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 3 | 9/16 |
| # of buildings (non-residential) | 2 | 2/2 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 14 | 14/21 |
| # of Singlefamily Units | 14 | 14/21 |

Beneficiaries Performance Measures

| | Beneficiaries - Area Benefit Census Method | | | |
|-----------------|--|------|----------------|-------|
| | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0 |
| # of Persons | 17427 | 5488 | 29733 | 77.07 |

Activity Locations

| Address | City | State | Zip |
|----------------------|---------|-------|-------|
| 58 Martin Avenue | Atlanta | NA | 30315 |
| 268 Delevan Street | Atlanta | NA | 30315 |
| 8 Blanche Street | Atlanta | NA | 30318 |
| 515 Holly Street | Atlanta | NA | 30318 |
| 1616 S Gordon Street | Atlanta | NA | 30310 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.114.220131844 (FIN) 1034 Washington
Activity Title: LBA Construction Financing

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

2008-NSP1-FIN

Project Title:

Financing

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

COA/Fulton County Land Bank Authority

Overall

Oct 1 thru Dec 31, 2010

To Date

| | Oct 1 thru Dec 31, 2010 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$365,975.00 |
| Total CDBG Program Funds Budgeted | N/A | \$365,975.00 |
| Program Funds Drawdown | \$27,099.50 | \$27,099.50 |
| Program Funds Obligated | \$0.00 | \$365,975.00 |
| Program Funds Expended | \$27,099.50 | \$27,099.50 |
| COA/Fulton County Land Bank Authority | \$27,099.50 | \$27,099.50 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To provide Construction Financing to rehabilitate a multi-family foreclosed property.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

The Fulton County/City of Atlanta Land Bank Authority closed its construction loan with Real Estate Alliance Partners (REAL) for the rehabilitation of 1034 Washington Street, a ten-unit, foreclosed apartment complex. REAL has completed all pre-development work and a pre-construction conference was held. This property will begin rehabilitation during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/10 |
| # of Multifamily Units | 0 | 0/10 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--|
| Grantee Activity Number: | 25210408.114.220131844 (LBA) |
| Activity Title: | COA/Fulton County Land Bank Authority |

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

2008-NSP1-LBA

Projected Start Date:

03/05/2009

Benefit Type:

Area Benefit

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Banking

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$79,335.04 |
| Total CDBG Program Funds Budgeted | N/A | \$79,335.04 |
| Program Funds Drawdown | \$13,718.81 | \$79,335.04 |
| Program Funds Obligated | \$0.00 | \$342,678.69 |
| Program Funds Expended | \$5,013.00 | \$229,135.04 |
| COA/Fulton County Land Bank Authority | \$5,013.00 | \$229,135.04 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To provide land banking services to eligible NSP properties.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

The Fulton County/City of Atlanta Land Bank Authority acquired one (1) property (1179 McDaniel Street) during this reporting period. All acquired properties under this activity number will be land banked for future development.

- 1179 McDaniel Street is a single family home with 3 bedrooms and 2 bathroom located in the Pittsburgh neighborhood of Atlanta (Census Tract 63).

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/6 |
| # of Housing Units | -6 | 0/6 |
| # of Singlefamily Units | 0 | 0/6 |

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 25210408.114.220131844 (LBA) Lamar/Wadley
Activity Title: Lamar/Wadley Project

Activity Category:

Acquisition - general

Activity Status:

Under Way

Project Number:

2008-NSP1-LBA

Project Title:

Land Banking

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Area Benefit

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$263,343.65 |
| Total CDBG Program Funds Budgeted | N/A | \$263,343.65 |
| Program Funds Drawdown | \$9,050.00 | \$149,800.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| COA/Fulton County Land Bank Authority | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Acquire and maintain foreclosed multifamily projects in areas of greatest need

Location Description:

Areas of Greatest Need in the City Limits of Atlanta

Activity Progress Narrative:

This activity consists of 5 small multifamily properties located in the Dixie Hills neighborhood (Census Tract 83.02). These properties were purchased in a previous reporting period however were incorrectly reported under Activity Number 25210408.114.220131844 (LBA). Each building consists of eight (8) units with 2 bedrooms and 1 bathroom units. These properties are currently being land banked and maintained by Fulton County/City of Atlanta Land Bank Authority for future development.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 0/5 |
| # of Housing Units | 0 | 0/40 |
| # of Multifamily Units | 0 | 0/40 |

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 25210408.114.220131844 (LBAD)

Activity Title: Land Bank Authority Disposition

Activity Category:

Land Banking - Disposition (NSP Only)

Project Number:

2008-NSP1-LBA

Projected Start Date:

03/05/2009

Benefit Type:

Area Benefit

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Banking

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

COA/Fulton County Land Bank Authority

Overall

| | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$399,945.31 |
| Total CDBG Program Funds Budgeted | N/A | \$399,945.31 |
| Program Funds Drawdown | \$46,831.04 | \$46,831.04 |
| Program Funds Obligated | \$0.00 | \$399,945.31 |
| Program Funds Expended | \$46,831.04 | \$46,831.04 |
| COA/Fulton County Land Bank Authority | \$46,831.04 | \$46,831.04 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To landbank and maintain foreclosed vacant properties for future development.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

The Fulton County/City of Atlanta Land Bank Authority (LBA) is maintaining all properties previously acquired and land banked on a monthly basis until disposition.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/38 |

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 0/67 |

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|--|
| Grantee Activity Number: | 25210408.114.220131844 (RDVA) |
| Activity Title: | COA/Fulton County Land Bank Authority |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-REDV

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

COA/Fulton County Land Bank Authority

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$499,037.23 |
| Total CDBG Program Funds Budgeted | N/A | \$499,037.23 |
| Program Funds Drawdown | \$359,684.33 | \$435,859.33 |
| Program Funds Obligated | \$0.00 | \$725,000.00 |
| Program Funds Expended | \$16,102.71 | \$656,835.44 |
| COA/Fulton County Land Bank Authority | \$16,102.71 | \$656,835.44 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehab or construct vacant housing units for sale or for rent for household at 120% AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta

Activity Progress Narrative:

The Fulton County/City of Atlanta Land Bank Authority (LBA) is in the process of developing a Request for Proposals (RFP) to dispose of the previously acquired properties. LBA is maintaining all properties on a monthly basis until disposition.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/9 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 0/9 |
| # of Singlefamily Units | 0 | 0/9 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/9 | 0 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/5 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/4 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: 25210408.114.220131844 (RDVA) 339 Holly LMMI

Activity Title: 339 Holly Street (LBA)

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-REDV

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

COA/Fulton County Land Bank Authority

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|-------------|--------------|
| Total Projected Budget from All Sources | N/A | \$225,962.77 |
| Total CDBG Program Funds Budgeted | N/A | \$225,962.77 |
| Program Funds Drawdown | \$12,328.61 | \$220,976.11 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| COA/Fulton County Land Bank Authority | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehab and rent a multifamily complex to households below 120% AMI

Location Description:

Areas of Greatest Need in the City Limits of Atlanta

Activity Progress Narrative:

339 Holly Street is a 40-unit apartment complex located in the Grove Park neighborhood of Atlanta (Census Tract 84). This property was acquired in a previous reporting period however was incorrectly identified under Activity Number 25210408.114.220131844 (RDVA). The property is currently being maintained. The Fulton County/City of Atlanta Land Bank Authority will be developing a Request for Proposals for this project during the next reporting period.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 0/40 |
| # of Multifamily Units | 0 | 0/40 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/40 | 0 |
| # Renter Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/40 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--|
| Grantee Activity Number: | 25210408.115.220131844 (FIN) |
| Activity Title: | Urban Residential Finance Authority |

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

2008-NSP1-FIN

Project Title:

Financing

Projected Start Date:

03/05/2009

Projected End Date:

03/04/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Urban Residential Finance Authority

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$44,025.00 |
| Total CDBG Program Funds Budgeted | N/A | \$44,025.00 |
| Program Funds Drawdown | \$0.00 | \$42,225.00 |
| Program Funds Obligated | \$0.00 | \$44,025.00 |
| Program Funds Expended | \$0.00 | \$42,225.00 |
| Urban Residential Finance Authority | \$0.00 | \$42,225.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To establish financing mechanisms for purchase and redevelopment of foreclosed upon homes for sell to households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

All units served under this activity number have met their National Objective. This activity number will be closed out once the final invoices are expended and drawn.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 2/2 |
| # of Singlefamily Units | 0 | 2/2 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|----------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| # of Households | 0 | -1 | 0 | 0/0 | 1/0 | 2/2 | 50.00 |
| # Owner Households | 0 | 1 | 2 | 0/0 | 1/0 | 2/2 | 50.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 25210409.101.220131844 (ADM)

Activity Title: PLANNING/ADMINISTRATION

Activity Category:

Administration

Project Number:

2008-NSP1-ADMIN

Projected Start Date:

03/05/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning/Administration

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

COA, Office of Housing

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,231,608.00 |
| Total CDBG Program Funds Budgeted | N/A | \$1,231,608.00 |
| Program Funds Drawdown | \$46,821.79 | \$327,024.88 |
| Program Funds Obligated | \$0.00 | \$1,231,608.00 |
| Program Funds Expended | \$41,506.44 | \$372,622.86 |
| COA, Office of Housing | \$41,506.44 | \$372,622.86 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$45,597.98 |

Activity Description:

To acquire , rehabilitate, demolish, and sell of foreclosed and vacant single family homes for at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

The following administrative efforts were undertaken during this reporting period:

- The Office of Housing revised the policy regarding the NSP Direct Homebuyer Subsidy and the NSP Homebuyer Application. This was distributed our development partners and will serve to expedite the homebuyer approval process.
- The Office of Housing staff started performing desk audits on NSP developers during this reporting period. All desk audits are expected to be completed during the next reporting period.
- The Office of Housing hosted semi-annual one-on-one meetings with each NSP developer in October. These meetings provided an opportunity to check-in on issues, concerns or problems the developer may have been experiencing.

During the reporting period, the staff participated in the following events:

- 9th Annual Fall Affordable Housing Conference - One (1) Office of Housing staff members attended the 9th Annual Fall Affordable Housing Conference on October 5, 2010. The theme this year - "Stabilizing Communities: Rethinking Retooling" - brought focus to new approaches and greater understanding about underwriting trends and introduced new products for the disposition of foreclosed properties.
- Reclaiming Vacant Properties - Two (2) Office of Housing staff members attended the Reclaiming Vacant Properties conference October 13-15, 2010. This conference provided the staff with ideas and tools to turn today's foreclosure challenges into tomorrow's opportunities.
- Piece by Piece - Two (2) Office of Housing staff members attended the initiative launch meeting of Piece by Piece on

November 30, 2010. This meeting is the start of a new initiative to "spur strategic action from a diverse spectrum of regional stakeholders to fight the foreclosure crisis."

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Delete

Activity Title: Delete

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Resources for Residents and Communities

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|--------|--------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -4 | 0/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | -4 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--------------------------------------|
| Grantee Activity Number: | Delete 10 |
| Activity Title: | 1058 Oglethorpe Street (ARHP) |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Atlanta Regional Housing Partners

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and lease foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.108.220131844 (RHB) 1058 Oglethorpe LMMI.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -1 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -12 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--|
| Grantee Activity Number: | Delete 11 |
| Activity Title: | Atlanta Regional Housing Partners |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Atlanta Regional Housing Partners

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | (\$172,886.00) |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent multifamily units for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.108.220131844 (RHB) LMMI.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -3 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -3 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|------------------------------|
| Grantee Activity Number: | Delete 12 |
| Activity Title: | Colquitt Construction |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Colquitt Construction DBA Green House Renovations

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.109.220131844 (RHB) LMMI.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -7 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -9 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Delete 15

Activity Title: Delete

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Cancelled

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Pohl Real Estate

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|--------|--------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Location Description:

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.110.220131844 (RHB) 1003 Fair LH25.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|---|
| Grantee Activity Number: | Delete 16 |
| Activity Title: | University Community Development Corporation |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

University Community Development Corporation

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | (\$175.65) |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.111.220131844 (RHB) LMMI.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -1 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -2 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--|
| Grantee Activity Number: | Delete 17 |
| Activity Title: | 340 Holly Street (Achor Center) |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Achor Center

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed and vacant multifamily properties and duplexes to households at or below 50% of the AMI.

Location Description:

Areas of Greatest Need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.112.220131844 (RHB) 340 Holly LH25.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -1 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -12 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|---------------------|
| Grantee Activity Number: | Delete 18 |
| Activity Title: | Achor Center |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Achor Center

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed and vacant multifamily properties and duplexes to households at or below 50% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.112.220131844 (RHB) LH25.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -3 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: Delete 22

Activity Title: Delete

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Pohl Real Estate

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|--------|--------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent foreclosed and vacant single family homes for households at or below 50% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity has been cancelled.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -4 | 0/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Housing Units | -8 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | -1 | 0 | -1 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: Delete 6

Activity Title: Delete

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Real Estate Alliance Partners

Overall

Oct 1 thru Dec 31, 2010

To Date

| | | |
|--|--------|--------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Location Description:

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.106.220131844 (RHB) LH25.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -3 | 0/0 |
| # of Housing Units | -3 | 0/0 |
| # of Singlefamily Units | 0 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--------------------------------------|
| Grantee Activity Number: | Delete 7 |
| Activity Title: | Real Estate Alliance Partners |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Real Estate Alliance Partners

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.106.220131844 (RHB) LMMI.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -6 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -6 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--------------------------------------|
| Grantee Activity Number: | Delete 8 |
| Activity Title: | Real Estate Alliance Partners |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-REDV

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Real Estate Alliance Partners

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and lease-purchase or sell of foreclosed and vacant single family homes for households at or below 120% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.106.220131844 (RDVR) LMMI.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -2 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -6 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|--------------------------------------|
| Grantee Activity Number: | Delete 9 |
| Activity Title: | 1058 Oglethorpe Street (ARHP) |

Activity Category:

Acquisition - general

Project Number:

2008-NSP1-ARD

Projected Start Date:

03/05/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Aquisition/Rehab/Disposition

Projected End Date:

03/04/2013

Completed Activity Actual End Date:

Responsible Organization:

Atlanta Regional Housing Partners

| Overall | Oct 1 thru Dec 31, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Obligated | \$0.00 | \$0.00 |
| Program Funds Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

To acquire, rehabilitate, and rent multifamily units for households at or below 50% of the AMI.

Location Description:

Areas of greatest need in the City of Atlanta.

Activity Progress Narrative:

This activity number has been cancelled and all corresponding obligations have been transferred to 25210408.108.220131844 (RHB) 1058 Oglethorpe LH25.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | -1 | 0/0 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | -4 | 0/0 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|-----------------|--------------------|-----|-------|------------------------------------|-----|----------------|---|
| | Low | Mod | Total | Low | Mod | Total Low/Mod% | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |
